

3.	Constt. of Sub-Distt Hospital Complex at Bhaderwah. a) Hospital Block comprising emergency/ OPD/ IPD (100 bedded)/ diagnostic/ Blood Bank/ Operation Theatres/ Admn. And Record (3 storied)	NRHM	2245.00	07/07	580.00	Nil	580.00	401.30	16.45	417.75	1. Leveling of ground/ terrace cutting for hospital Block completed and further leveling on front side of the building including parking area 60% completed. 2. (a) Block A truss work at F/floor level and plaster work of ground floor is in progress. (b) Block B :Column work of ground floor completed. (c)Block C : Truss beams at Ist. Floor level and pluster work of basement floor is in progress.
4.	Construction of Sports Stadium Doda.	State Plan	446.77	11/06	1335.25	14.00	149.25	149.25	3.24	152.49	Concreting of 4 tiers completed. Pavilion slab completed. RCC foundations of remaining two tiers completed. Concreting of these two tiers in progress.
5.	Construction. of Stadium at Bhaderwah(phase-1 st)	UIDSSMT	170.00	7/07	62.71	--	62.71	76.00	--	76.00	1. RCC retaining wall front side 57 Mtr.length completed and leveling of ground by way of filling behind R/wall 70% comp. Further work abandoned for want of further release of funds. Construction material partly procured/ arranged at site.
6.	Construction of Fish Form at Bheja Bhaderwah.	State Plan	287.10	03/08	75.00	-	75.00	35.03	3.81	38.84	1) Chain Link Fencing completed. 2)Levelling of terraces partly com. 3)Constt. Of race ways in prog.
7.	Construction of Fire and Emergency Station Doda.(Phase – I)	-do-	63.00	03/07	63.00	-	63.00	43.20	3.00	46.20	Building stands 95% completed.
8.	Construction of chain link fencing around Degree complex College at Doda.	-do-	22.00	03/05	18.04	0.96	19.00	18.07	--	18.07	Chain link fencing work stands completed.

9.	Construction of computer lab in Degree College Doda.	-do-	20.00	-	6.00	-	6.00	7.56	--	7.56	Plinth completed.
10	Construction of ITI building at Bhalessa.	-do-	170.71	02/05	111.17	41.74	152.00	140.00	10.00	150.00	Finishing work in progress.
11	Construction of Media Complex at Doda.	-do-	30.00	1/08	12.00	-	12.00	19.10	5.10	24.20	RCC slab laid. Pluster work in progress.
12	Construction of Court Complex at Doda	-do-	341.58	-	110.00	--	110.00	-	-	-	Land has not been acquired by the concerned authorities.
13	Construction of Thathri Bridge at Thathri.	-do-	750.00	12/07	100.00	-	100.00	74.40	12.80	87.20	Concreting of abutments A1 and A2 in progress.
14	Construction of Changa Khaljugassar road 13 Kms (Km-4 th -18 th)	State Plan	2525.26	6/07	-	-	289.42	--	--	337.00	1. Earth work in progress from Km 4 th to 11 th Kmt. 2. B/Wall completed upto length of 1200 meters
15	Construction of Gandoh Jai via Sinoo road.	-do-	2710.21	6/07	--	-	558.65	--	--	367.00	1. Earth work in progress from Km 4 th to 13 th .(RD 400) walling in Km 4 th to 7 th (about 2400 mtrs) in progress.
16	Construction of Batyas Manu Road via Chilli Km 5 th RD 250 to Km 10 th .	-do-	461.03	--	--	--	100.00	--	--	27.00	Work held up.
17	JNV Arnora Ghat a) Phase – I Works b)Phase – II Works	JNV (Central Scheme) -do-	412.73 289.70	09/94 04/07	226.37 80.71	- -	226.37 80.71	295.42 63.00	- 7.00	295.42 70.00	Phase – I Works 1. School building S1 and S2 100% completed where as entrance partition 60% completed. 2. S2 Block (Adm. Block)=25% comp. 3. S4 Block (Toilet Block)= 95% comp. 4. Staff quarters & warden residence (20) sets type III (5 blocks.)= Block 1 st (4 sets) G/F)2 sets)= 90% completed except joinery and finishing. 5. Block 2 nd & 5 th G/F finishing work comp. Block 3 nd & 4 th = 90% completed. 6 Garage 25% completed. Phase – II Works

												a) Dormitories D1,D2,D3 = G/F slab laid. G/F Col. Casted. b)D4=plaster beam csted. c) Dinning Hall:-Eves level beam csted.
B	ECONOMIC RE-CONSTRUCTION AGENCY (ERA)											
1	Improvement/upgrad. Of Doda Bharath road(length 50 Kms)	ADB	2245.00	16.11.07	--	--	2245.00	--	--	--		E/Work in cutting in progress upto Km 10/100 except E/work in hard rock. R/wall completed for a length of 583 Mtrs. B/wall completed for a length of 43 Mtrs.
C	IRRIGATION & FC DEPTT											
1	Constt. Of Kandi Canal	State Plan	5370.00	--	--	563.08	563.08	--	--	563.08		i) 500 Mtr.water conductor comp. ii)250 Mtr.E/work platform completed. iii)From RD 1500 onwards rock cutting in progress.
D	POLICE HOUSING CORPORATION:											
1	Constt. Of University Campus Bhaderwah.	State Plan	--	10/06	--	--	450.00	--	---	--		
	PWD (R&B)											
1	Thathri Kilhotran road Km 19-40	CRF	2099.49	04-05	929.00	75.00	1004.00	75.00	--	75.00		Completion of the scheme
2	Thathri Kilhotran road by way of upgradation 1-18	-do-	1807.38	-do-	802.58	49.21	851.79	50.00	--	50.00		Completion of the scheme
3	Jai Kahara road to Joura	-do-	2184.00	07-08	--	55.00	55.00	30.00	--	30.00		Completion of the scheme

Sd/-
Chief Planning Officer,
Doda

