

PHYSICAL PROGRESS REPORT OF PMGSY WORKS PHASE-III, IV AND V UPTO ENDING APRIL 2009 DISTRICT : DODA

S. No	Name of the road with Block and Phase	Package	Length (in km).	Sanct-cost(Rs.in lacs)	Tender cost (lacs)	Allotment cost (lacs)	Date of start of work	Over all Progress of work	Prepared length (in meters)	Fiancial progress (in lacs)		Remarks.
										Work done made	Payment	
	Phase-III											
01	Malothi to Dugli (Bhaderwah)	JK-04-06	5.00	161.52	152.00	152.00	1-6-05	97.24%	5000	133.21	93.61	The work is nearing completion.
02	Panchai Rokali to Gurekra (Thathri)	JK-04-07	6.00	189.46	175.00	175.00	1-9-05	80.57%	6000	159.00	152.80	Work delayed because delay in land acquisition & change of alignment.
	Total:		11.00	350.98					11000	292.21	245.69	
	Phase - IV											
01	Beoli to Bajarni	JK04-10-IV	6.00	326.00	326.00	323.04	10.08.08	67.55%	6000	208.55	206.27	
	Phase - V											
1	Km.4 th of Berru to Bhasti road to Dugli (Block Bhaderwah)	JK-04-32	11.00	287.59	283.16	283.16	10-10-07	33.89%	4550	47.92	47.23	Work held up due to delay in accord of forest clearance.
2	Tantna to Malwana Jagir (Block Doda)	JK-04-18	13.00	518.87	513.67	513.67	-	19.23%	9500	100.25	78.20	Delay in accord of Forest clearance & non settlement of land acq.
3	Km. 20 th Khellani to Dranga road (Bulgran) to Bayota (Block Assar)	JK-04-15	15.00	739.05	733.13	733.13	17-12-07	12.28%	5000	87.25	69.72	The progress of work is slow because non settlement of land acquisition and structure compensation.
4	Marosh to Charote (Block Assar)	JK-04-36	13.00	462.89	457.50	457.50	20.01.08	2.85%	2000	13.90	13.49	The work has been held up till date because non clearance of take off point by R&B Department.
5	Bhargran to Rote (Block Assar)	JK-04-36	13.00	462.89	457.50	457.50	20-01-08	Over all progress= 2.71%		13.90	13.12	The work is stopped.

	(Block Bhalessa)	59										
10	Jodhpur Mohalla to Parshoola (Block Thathri)	JK04 - 97	20.00	1118.71	1118.71	--	--	--	--	--	--	Under financial evaluation.
11	Saras to Kastigarh (Block Bhagwah)	JK-04-99	16.325	890.42	890.42	--	--	--	--	-	--	Fresh tenders to be invited 6 th time.
12	Doungru to Gadeter (Block Doda)	JK04-87	20.00	1203.91	1203.91	--	--	--	--	--	--	Fresh tenders to be invited 6 th time.
13	Udyanpur Hanch (Block Doda)	JK04-60	6.650	304.72	304.72	--	--	--	--	--	15.23	Work started but stopped due to forest clearance.
14	Sartingal to Kathyara (Block Bhaderwah)	JK04-63	6.00	345.14	345.14	--	--	--	--	--	--	L.O.A under process.
15	Barshalla to Dhar (Block Doda)	JK04-64	5.00	219.69	219.69	--	--	--	--	--	--	-do-
16.	Changa to Dudwar (Block Bhalessa)	JK04-65	4.00	298.64	298.64	--	--	--	--	--	--	Under financial evaluation.
17	KM-76 th NHIB to Kandote (Block Thathri)	JK04-67	8.225	408.34	408.34	--	--	--	--	--	--	Deffered.
18.	Gwari to Bharthi (Block Bhallessa)	JK04-69	7.00	334.34	334.34	--	--	2.40%	500	5.00	--	
19	Kehlote to Shewa (Block Doda)	JK04-70	3.80	174.69	174.69	--	--	28.20%	3800	40.70	17.71	
20	Changa to Thaloran (Block Bhallessa)	JK04-72	4.00	216.99	216.99	--	--	--	--	--	--	L.O.A under process.
21	Beoli to Koti (Doda Block)	JK04-72	14.40	788.09	788.09	--	--	3.33%	5000	24.00	39.81	Work in progress.
22	Changa to Tantli (Block Bhallessa)	JK04-78	9.00	607.94	607.94	--	--	--	--	--	--	Under technical evaluation.
23	Chakri to Kalihand (Doda Block)	JK04-85	10.825	547.25	547.25	--	--	5.42%	6500	23.50	35.88	--

24	Doda (23 rd Km) to Bharath (26 th KM) RD450 (Doda Block)	JK04-88	3.45	235.87	235.87	--	--	--	--	--	--	Letter to proceed with work issued vide CE, Jammu's No: 3607-14 dated: 3.11.08
25	KM-20 th RD 775 (Tipri) to Km.26 th RD 825(Patnati) Block Thathri.	JK04-96	6.05	249.69	249.69	--	--	--	--	--	--	Under technical evaluation.
26	Kahra to Tanta (Block Thathri)	JK04-98	12.13	828.23	828.23	--	--	--	--	--	--	-do-
27.	Bhagwah to Dessa (Block Bhagwah)	JK04-100	10.03	718.69	718.69	--	--	--	--	--	--	Letter of acceptance issued vide CE Jammu;s No: 5829-32 dt: 17.01.09.
	Total:		245.32	13636.70					42300	173.40	223.65	

Sd/-
Chief Planning Officer,
Doda