

STATEMENT SHOWING THE PHYSICAL AND FINANCIAL PROGRESS OF MEGA PROJECTS IN RESPECT OF DODA DISTRICT ENDING 03/2012.

SNO	Name of the work/ Project	Whether State/ Distt. Plan/ ERA	Estimated cost(Rs.in lacs)	Date of start	Anticipated date of completion	Funds released by P/A	Value of work done			Balance funds with P/A	Physical status
							Cumm. Ending 3/2011	During 2011-12	Cumm. Ending 03/2012		
1	Constt. of 263 Mtrs. span PSC Ganpat Bridge across river Chenab at Doda . (JKPCC)	JKSPDC	2995.00	11/06		1096.00	1295.88	11.43	1307.31	1899.00	1- Pier P2 completed upto level of 894.00 R.L. 2- Abutment A2 foundation concretes laid & RCC work for superstructure partially completed. 3- Soffit slab Pier P1 completed and PSC box superstructure over P1 level of 901.00 MT achieved. 4.Staging and supporting arrangement of first segments of superstructure over pier shaft P2 partially completed. 5.Work held up for want of technical vetting by proof consultant for IIT Dehli.
2	Constt. of New Distt. Hospital Complex at Doda. a) OPD Block (3 storied) b) IPD block comprising of IPD (200 Bedded)/ Emergency/ Operation Theatre and kitchen block (3 storied) c)Blood Bank/ Diagnostic Block/ Laundry/ Mortuary/ Admn. Block/ Ambulance garage/ Sarai building (Ist floor)& residential accommodation besides provision for Dev. Works, approach road and chain link fencing.	NRHM	3223.00 Revised 3249.80	04/02 06/07	Completed 9/2012						a) <u>OPD Block</u> 1. Building completed in all respects and handed over to project authority on 03/01/08 b) <u>IPD Complex</u> 1. Truss work for Block A,B , C,D, E, F,G & H completed.. 2. Interior plastering & brick work of Block A, B, C, D,F & F is in progress. 3. Laying of Kota Stone flooring for block A, B , C is in progress. 4.Concreting of R/wall on east side is in progress. Concreting of R/wall for IPD parking is in progress. 5. Laying of CGI sheets roofing for Block A, B,C,D,E,F,G & H completed 6. Exterior plastering of Block A,B,C,D,E,F,G & H completed. 7. POP in Block A,B,C,E,F completed and Block D is in progress. 8. Aluminum work for Block A,B,C,D & F in progress. 9. Wall cladding for Block A,C and B in prog. 10.Flooring of tiles for Block A,B,C,E, F & G is in progress. 11.Baroda green marble flooring for Block G,D and for stairs is in progress.

STATEMENT SHOWING THE PHYSICAL AND FINANCIAL PROGRESS OF MEGA PROJECTS IN RESPECT OF DODA DISTRICT ENDING 03/2012.

SNO	Name of the work/ Project	Whether State/ Distt. Plan/ ERA	Estimated cost(Rs.in lacs)	Date of start	Anticipated date of completion	Funds released by P/A	Value of work done			Balance funds with P/A	Physical status
							Cumm. Ending 3/2011	During 2011-12	Cumm. Ending 03/2012		
	d) Constt. of Diagnostic Block (3 Storied) under 11 th FCA. (D/Storied) (JKPCC).	NRHM/ 11th FCA	89.70	03/02	Completed	71.50	90.00	--	90.00	18.20	12.Ceiling work for 2 nd floor of Block A,B is in progress. 13.Sanitary work is in progress. Service Block: 1)Structure completed upto truss beam level. 2)Brick work is in progress. 1.Building stands completed and project authority stands requested for taking over the said building.
3.	Constt. of Sub-Distt Hospital Complex at Bhaderwah. a) Hospital Block comprising emergency/ OPD/ IPD (100 bedded)/ diagnostic/ Blood Bank/ Operation Theatres/ Admn. and Record (3 storied) (JKPCC)	NRHM	2245.00 Revised 2465.00	07/07	9/2012	1676.30	941.32	383.28	1324.60	788.70	1).Leveling/cutting in front of entrance for parking including constt. Of PCC R/Wall and drain towards road side stands completed 2)(a). Basement Floor: Kota stone flooring in circulation area , aluminum frames/ shutters including aluminum partitions and POP works stands completed. Floor/ wall tiles Block A,B & C including toilets stands completed except ramp. 2)(b) Ground Floor: Granite flooring in circulation area, aluminum frames/ shutters including aluminum partitions and POP works stands completed. Floor/wall tiles in Block A, B & C including toilet also stands completed except ramp. 2.(c) Ist.Floor= Granite stone flooring in circulation area & aluminum frames/ shutters including aluminum partitions , false ceiling and POP works stands completed. Floor/ wall tiles in Block A ,B &C including toilets also stands completed. 2 (d)Providing of Granite stone for Registration Counters, Washbasin counters of toilet block and lift front wall stands completed.

STATEMENT SHOWING THE PHYSICAL AND FINANCIAL PROGRESS OF MEGA PROJECTS IN RESPECT OF DODA DISTRICT ENDING 03/2012.

SNO	Name of the work/ Project	Whether State/ Distt. Plan/ ERA	Estimated cost(Rs.in lacs)	Date of start	Anticipated date of completion	Funds released by P/A	Value of work done			Balance funds with P/A	Physical status
							Cumm. Ending 3/2011	During 2011-12	Cumm. Ending 03/2012		
											<p>2(e) Providing of ACP sheet in gables/ entrance pillars and Gyp board for sufficed in Block A,B & C recently completed , painting of CGI sheets roofing also completed.</p> <p>3)Sanitary fitting work Block A,B & C stands completed except CP fitting and laying of sewerage pipe line outer side 90% completed.</p> <p>4) Internal electrification work 90% completed and 630 KVA transformer , AVR 630 KVA and silence DG set 250 KVA also stands installed.</p> <p>5) HVAC work lying of pipes/ installation of radiators 80% completed and duct to work in Operation Theater in progress. Installation of elevator stands completed. Fire fighting system layout of pipe 80% completed.</p> <p>6)Stone masonry protection/ fencing wall Nallah side and front side of service block 140 Mtrs stands completed and further work in progress.</p> <p>Service Block:</p> <p>1)Leveling of ground/ terrace cutting completed & back side construction of R/wall & drain stands completed .</p> <p>2)RCC slab on G/floor 70% area stands laid and further work of shuttering/ re-inforcement for laying of slab in progress.</p> <p>Substation and Pump House:</p> <p>Work completed except finishing work i.e. false ceiling, providing of doors/ windows/ shutters and painting which is in progress. Excavation for water tank also completed.</p>
4	Construction of Trauma Hospital at Khellani (JKPCC) (Double Storey)	State Plan	399.60	6/2010	6/2012	200.00	35.28	45.05	80.33	199.60	<p>1)Cutting of terraces for building completed.</p> <p>2)Concreting of foundation and plinth beam completed.</p> <p>3)Concreting of Columns completed.</p> <p>4)Shuttering /reinforcement completed, RCC slab of ground floor completed.</p> <p>5)RCC tie beams completed and R/wall in</p>

STATEMENT SHOWING THE PHYSICAL AND FINANCIAL PROGRESS OF MEGA PROJECTS IN RESPECT OF DODA DISTRICT ENDING 03/2012.

SNO	Name of the work/ Project	Whether State/ Distt. Plan/ ERA	Estimated cost(Rs.in lacs)	Date of start	Anticipated date of completion	Funds released by P/A	Value of work done			Balance funds with P/A	Physical status
							Cumm. Ending 3/2011	During 2011-12	Cumm. Ending 03/2012		
											progress. 6)RCC column of Ist.floor completed.
5	Construction of Sports Stadium Doda. (a) 6 Nos. Tiers (b) Pavilion(JKPCC)	State Plan	446.77	11/06	5/2012	299.25	225.58	35.03	260.61	147.52	a) Concreting of 6 Nos. of sitting tiers A, B,C,D,E & F completed. b) Interior plaster of pavilion completed and plumbing work in progress. c)Drainage work around stadium completed. d)Drainage crossing completed. e) Leveling of trusses and CGI sheet fixing completed. f)RCC flooring tiers A,B,C.D, and F completed g)Work for pavilion tiers to start within a week.
6	Construction of DDC Office-Cum-Mini Sectt. Doda (3-storied main block) (3-storied addl. Block) (2-storied meeting hall comprising parking area under meeting hall)	State Plan	2176.00	11/2011	10/2014	500.00	--	22.00	22.00	1676.00	1)Earth work for trench cutting completed. 2)Laying of mudmate for foundation of additional block in progress. 3)Reinforcement work for pedestals and columns in progress.
7.	Construction. of Stadium at Bharderwah (A)(phase-1 st). (B) Phase-2 nd) (JKPCC)	UIDSSMT	170.00 460.00	7/07 2/2010	Completed in 4/2010 3/2013	150.00 --	115.05 --	20.35 5.00	135.40 5.00	-- 460.00	1. Work completed in all respects against Phase-I. Phase-II 1)RCC R/Wall front side 21 RMT length and leveling /filling of depressed portion back side college building 90% completed in anticipation of funds as per orders of higher authorities against phase-II.
8.	Construction of Fish Farm at Bheja Bharderwah. (JKPCC)	State Plan	127.41	03/08	Completed	92.50	92.40	2.60	95.00	34.91	1) Chain Link Fencing completed. 2) Leveling of terraces completed. 3) Inlet channel completed. 4)Constt. Of 4 No. of race ways completed and 1 No. of race ways in finishing stage. 5)Sedimentation tank completed. 6)M.S Pipe for water supply procured. 7) Laying/welding of MS pipe in progress.

STATEMENT SHOWING THE PHYSICAL AND FINANCIAL PROGRESS OF MEGA PROJECTS IN RESPECT OF DODA DISTRICT ENDING 03/2012.

SNO	Name of the work/ Project	Whether State/ Distt. Plan/ ERA	Estimated cost(Rs.in lacs)	Date of start	Anticipated date of completion	Funds released by P/A	Value of work done			Balance funds with P/A	Physical status
							Cumm. Ending 3/2011	During 2011-12	Cumm. Ending 03/2012		
9.	Construction of Fire and Emergency Station at Bhaderwah Phase-I (JKPC) (Office accommodation at G/Floor, resi. accommodation at first Floor and single Bay of double height.	-do- State Plan	66.00+6.58 72.58	8/09	Completed	66.00	45.54	16.46	62.00	6.58	8)Work stopped due to non availability of funds. 1)Leveling of ground/ terrace cutting stands completed. HT/LT lines stands shifted. G/F /First Floor: Plaster work inner and outer side including bay portion completed except toilet block. Flooring of G/Floor/ Ist.floor completed. Masonite door shutters also arranged. Brest wall for protection of adjacent land back side building including drain and PVC pipe 160 mm dia for drainage crossing also stands laid. Concerned department requested for taking over the possession of building.
10	Construction of Computer Lab in Degree College Doda. (JKPC)	-do-	20.00	10/08	Completed.	22.00	11.00	11.00	22.00	-	Completed and handed-over.
11.	Construction of Court Complex at Doda (Three storied building for housing different Hon'ble Courts. (JKPC)	-do-	341.58	-	-	212.12	9.86	0.81	10.67	129.00	The revised working drawings received from Sr.Architect and are being resubmitted to Project Authority for final vetting after suggested changes. The work of labour shed/store shed in progress at site.
12	Construction of 86 Mtrs. Span Steel Girder Bridge at Thathri. (JKPC).	-do-	1068.00	12/07	12/2012	889.00	247.01	294.41	541.42	179.00	Construction of abutments A1 and A2 completed upto cap level. Fabrication of steel superstructure in progress & 80% completed. Left and right approach completed upto cap level. The work for formwork in abutment caps in progress.
13	Construction of 110 Mtrs. span Steel Grider Shiva Dal Bridge over River Chenab.	-do-	1064.35	01/2011	06/2013	57.00	11.08	7.24	18.32	1007.35	Earth work for left abutment completed. Slips caused due to rains removed and the visit of Geologist for final report for assessing of foundation strata conducted within 3 days.
14	Constt. Of 54 Mtr.span steel Motorable bridge over Neeru Nallah at Kursari(Bhad)	-do-	245.00	4/2010	12/2012	117.00	33.50	9.43	42.93	128.00	Right side abutment concreting 90% completed. Left side abutment E/work in trenches completed. Concrete work of left side abutment is in progress.
15	Constt. Of 40 Mtr.span Motorable Steel Bridge over Neeru Nallah at Dhareja(Bhad)	-do-	197.00	4/2010	12/2013	--	--	--	--	197.00	Right abutment earth work in trench execution is in progress.
16	Construction of Changa Khaljugassar road	C.R.F	2525.26	6/07	8/2013	1078.24	868.00	209.85	1077.85	--	1. Earth work from Km 4 th to 16 th (RD-250)

STATEMENT SHOWING THE PHYSICAL AND FINANCIAL PROGRESS OF MEGA PROJECTS IN RESPECT OF DODA DISTRICT ENDING 03/2012.

SNO	Name of the work/ Project	Whether State/ Distt. Plan/ ERA	Estimated cost(Rs.in lacs)	Date of start	Anticipated date of completion	Funds released by P/A	Value of work done			Balance funds with P/A	Physical status
							Cumm. Ending 3/2011	During 2011-12	Cumm. Ending 03/2012		
	15 Kms (Km-4 th -15 th) JKPCCC a)(PWD 1-3 rd Kms) b)JKPCCC (4 th to 15 th) 12 Kms.										nearing completion. Walling from Km 4 th to 14 th in progress. LS abutment and R/S abutment near completion of 60 Mts. span bridge Km-7 th RD-25-85. CD works in Km 4 th to 14 th in progress. WBM grade-Ist. & 2 nd from Km-4 th to 6 th in progress. Erection / launching of bridge put to tenders, no response however fresh tenders has been invited. Work slow down due to non availability of funds.
17	Construction of Gandoh Jai via Sinoo road (81 Kms) Km4-18) (JKPCCC) a.(PWD Km 1-3 rd) 3Kms. b.(JKPCCC 4 th to 18 th) 15 Kms.	-do-	2710.21	6/07	8/2013	1220.54	925.79	67.25	993.04	--	1. Earth work from Km 4-14 (RD 250) near completion, walling in Km 4 th to 13 th is in progress about 2400 Mtrs. completed. CD works Km 4 th to 8 th in progress. Work held up beyond Km-14 th upto Km 18 th due to forest clearance. Supply of WBM in Km-4 th to 6 th in progress.
18	Construction of Bhatyas Manuu road via Chilly (19 Kms) Km 5 th to 23 (JKPCCC). a.(PWD Km -1 to 4 th) 4 Kms. b.(JKPCCC Km 5 th to 23 rd) 19 Kms.	-do-	3063.56	8/2008	8/2013	340.00	216.00	141.56	357.56		E/W in Km 5 th to 11 th and walling in Km-5 th & 7 th in progress. Improvement of zig in Km 5 th RD 425-575 is in progress., CD works in 5 th & Km 7 th in progress. Work slow down due to non release of funds from P/A.
19	Construction of Gandoh Dadkai road. (5 Kms) JKPCCC	PMGSY	441.00	8/1010	7/2012	10.86	22.00	5.00	27.00	--	E/work in Km-Ist, (RD 0-475)in progress. Slow down due to release of mobilization advance by P/A and variation of Cross section at site and project. Work held up due to low temperature.
20	Construction of Degree College at Kilhotran Bhalessa.	State Sector	1335.50	--	--	---	--	--	--	--	i)Land identified by Project Authority. It is intimated that the stay ordered by the Hon'ble Court in respect of any construction. ii)Final award under process for 79 Kanals.
21	JNV Arnora Ghat a) Phase – I Works	JNV (Central Scheme)	412.73 Rev. 756.43	09/94	12/2012 (subject to sanction of RRPE submitted & release of funds)	317.46	324.30	--	324.30	438.97	Phase – I Works 1. School building S1 and S2 100% and entrance portion 60% completed. 2. S3 Block (Adm. Block)=25% Comp. 3. S4 Block (Toilet Block)= 100% comp. & handed-over. 4. Staff quarters & warden residence (20) sets type III (5 blocks.):-

STATEMENT SHOWING THE PHYSICAL AND FINANCIAL PROGRESS OF MEGA PROJECTS IN RESPECT OF DODA DISTRICT ENDING 03/2012.

SNO	Name of the work/ Project	Whether State/ Distt. Plan/ ERA	Estimated cost(Rs.in lacs)	Date of start	Anticipated date of completion	Funds released by P/A	Value of work done			Balance funds with P/A	Physical status
							Cumm. Ending 3/2011	During 2011-12	Cumm. Ending 03/2012		
	b)Phase – II Works	-do-	289.70 Rev.403.42	04/07	7/2012	169.65	199.25	30.20	229.45	233.77	a)Block 1 st (4 sets) completed & handedover b)Block 2 nd G/F)2 sets)G/Floor finishing work completed. c)Block 3 rd & 4 th completed & handed-over. d) Block 5 th = Ist floor masonry work completed upto roof level & CGI sheet roofing in prog. 5 Garage 25% completed. 6.CGI sheets roofing and truss work of residential quarter Block 5 in progress. 7. Dev. Works 40% completed. Phase – II Works(Dormitories) a)D1= G/F slab laid & roofing of F/Floor completed including finishing. b)D2& D3= Roofing completed including finishing. c)D4=Structure completed upto plinth level, RCC columns raised upto G/Floor slab level. d)Kota stone flooring, joinery work and calcium silicate ceiling in progress.. e) Dinning Hall :-Roofing completed including finishing. Kota stone flooring, joinery work and calcium silicate ceiling completed. Sanitary fitting in progress.
B	ECONOMIC RE-CONSTRUCTION AGENCY										
1	Improvement/upgrade. Of Doda Bharath road(length 20.5 Kms)	ADB	2245.00	16.11.07	April 2012	1414.00	--	--	75.72%	--	1)E/Work in widening completed upto Km16th. 2)Retaining Wall= 3720 R. Mtrs.length completed out of 6325.6 RM.. 3)Breast wall= 3070 R Mtrs.length completed out of 5656 RM. 4)Drains = 7250 Mtr. Completed out of 20500. 5)GSB: 9500 RM length completed in stretches out of 20500 6)W.M.M-I :8800 RM length completed in out of 20500 7)WMM-II: 6000 RM completed out of 20500 RM. 8)Parapets: 170 Nos. completed out of 2540. 9)HP Culvert: 23 Nos. completed out of 43.

STATEMENT SHOWING THE PHYSICAL AND FINANCIAL PROGRESS OF MEGA PROJECTS IN RESPECT OF DODA DISTRICT ENDING 03/2012.

SNO	Name of the work/ Project	Whether State/ Distt. Plan/ ERA	Estimated cost(Rs.in lacs)	Date of start	Anticipated date of completion	Funds released by P/A	Value of work done			Balance funds with P/A	Physical status
							Cumm. Ending 3/2011	During 2011-12	Cumm. Ending 03/2012		
											10)Cause way: 5 Nos. completed out of 13.
C	IRRIGATION & FC DEPTT										
1	Constt. Of Kandi Canal	State Plan	5370.00	7/2007	--	2001.70	563.08	18.46	581.54		i) Ist. 900 Mtrs. Canal section completed. Earth work up-to 2500 Mtrs. Completed (Work held up for the 10 months)
D	POLICE HOUSING CORPORATION:										
1	Constt. Of Jammu University Campus at Bhaderwah.	State Plan	1163.00	26.1106		712.00	568.85	676.05	960.00	--	Main building made functional which got inaugurated by Her Excellency the President of India on 27.5.2008 and occupied by the University Authorities. Chain link fencing nearing completion. Central heating system completed. Plant room completed. Pre-fab huts completed. Other works slow due to non availability of funds.
2	(i) Construction of Bus Stand at Kotli Bhaderwah. (ii) Land compensation.	UIDSSMT	460.00 100.00	26.5.2008		204.00 100.00	146.51 100.00	57.57 --	204.08 <u>100.00</u> 303.58	--	(1)E/work in cutting /filling 97% completed. (2) R/Wall for terrace & Ramp Completed. Shingling of terrace Ist./2 nd & 3 rd completed. Shingling Mini Bus parking in progress. Terminal building 2 nd slab laid & steel roof truss completed. CGI roofing completed. Brick work of terminal building 80% completed. Metalling of Terrace Ist. 2 nd & 3 rd completed. Foot path railing /green patches 20% completed. Pucca drain 60% completed.
E:	PUBLIC HEALT ENGINEERING.										
1	Water Supply Scheme Dessa to Doda Town.	UIDSSMT	2633.60	9/2007	Not fixed	1195.04	917.69	277.35	1195.04	--	1) Constt. Of two S/Rs of 5000 Glns. Capacity each completed in Sah Mohalla. Constt. Of B /wall near newly S/R completed. Constt. Of Ramp & drain around S/R & R/wall NHO Ab. Rashid Completed. 2) Platform cutting L/F of G/main from Dessa Nallah to F/P Monchan RD 0-24500 Mtrs. Work in progress. 3) L/F of raw water G/main from Dessa Nallah to new Filtration plant 30000 gllns/ Hr.cap. RD 0-24500 Mtrs. work in progress., RD 0-2800 Mtrs L/F D.I pipes (twin line) 200 mm=2300 Mtrs. Laid. RD 2800-6500 Mtrs. L/F D.I Pipes (twin line) 200 mm=2400 Mtrs. Laid. RD 6500-8000 Mtrs. Carriage of D.I pipes 200 mm=1200

STATEMENT SHOWING THE PHYSICAL AND FINANCIAL PROGRESS OF MEGA PROJECTS IN RESPECT OF DODA DISTRICT ENDING 03/2012.

SNO	Name of the work/ Project	Whether State/ Distt. Plan/ ERA	Estimated cost(Rs.in lacs)	Date of start	Anticipated date of completion	Funds released by P/A	Value of work done			Balance funds with P/A	Physical status
							Cumm. Ending 3/2011	During 2011-12	Cumm. Ending 03/2012		
											<p>mtrs , L/F D.I pipes 200 mm= 900 mtrs (twin line) RD 8000-9500 mtrs. Carriage of D.I pipes 200 mm= 2200 mtrs. (twin line) laid, RD9500-11000 mtrs L/F of D.I pipes 200 mm=900 mts(twin line) RD 11000-12500 mtrs. Carriage of D.I Pipes 200 mm= 2800 mtrs. & L/F D.I pipesof 1500 Mtrs. (twin line), RD 12500-14000 L/F of DI pipes 200mm= 1500 mtrs twin line) 14000-15500 mtrs. L/F of D.I pipes 200 mm= 1500 mtrs (twin line) RD 15500-17100 mtrs carriage of D.I. pipes 150 mm=1300 mtrs (twin line) laid. RD 20000-21400 Mtrs L/F of DI pipes 150mm= 1000 Mtrs(twin line laid), RD21400-22500 Mtrs L/F of DI pipes 150mm= 700 mtrs(twin line laid), RD22500-23500 Mtrs L/F of DI pipes 150 mm= 400 mtrs(twin line laid).</p> <p>4) Constt. Of 15000 GPH Cap. rapid sand filtration plant allotted and 85% work completed.</p> <p>5) D/System to Nagri/ Iqbalabad/ Masjid to Hamdanpur Mohalla/ Akramabad, Manchan, Zila Sainik Board & near Dak Bunglow in progress. D.I pipe 150 mm=,24, 100mm= 165.30, 80mm= 439.20, 65mm= 3112.80, 50mm=2753.90, 40mm=6175, 32mm=3968.10, 25mm=5050.75, 20mm= 6142.60, 15mm= 10929 mtrs laid. HDEP pipes 40mm=150 mtrs. Laid.</p>
2	WSS Bharderwah Town.	-do-	1177.98	-do-	--	530.56	475.89	54.11	527.00	--	<p>Zone I:</p> <p>1) S/R 50000 Glns 2 Nos. completed at Galgal and Dharmkote. construction of drain 75.40 Mtrs. around F/Plant.</p> <p>2) F/Plant 15000 GPH Cap. Completed.</p> <p>3) Nallah crossing through bed of Haloon Nallah completed.</p> <p>4) Fencing around Galgal filtration plant completed.</p>

STATEMENT SHOWING THE PHYSICAL AND FINANCIAL PROGRESS OF MEGA PROJECTS IN RESPECT OF DODA DISTRICT ENDING 03/2012.

SNO	Name of the work/ Project	Whether State/ Distt. Plan/ ERA	Estimated cost(Rs.in lacs)	Date of start	Anticipated date of completion	Funds released by P/A	Value of work done			Balance funds with P/A	Physical status
							Cumm. Ending 3/2011	During 2011-12	Cumm. Ending 03/2012		
											5)Washout drain at F/P Gaggal completed. 6) Constt. Of P/wall to G/main 300 mm dia completed. 7) Providing of power to new filtration plant at Gagal completed. 8)Dev.of lawn in Kahi, Qilla and Gaggal, leveling of ground & entry to filtration plant completed. <u>Zone-II</u> 1) Constt. Of Sed/Tank Zone-II &III in progress. 2) D.I pipes 200mm dia=2440 mtrs, laid 3) P/W to G.main 200 mm dia 43 mtrs. and 100 mm dia= 100 mtrs completed. 4) Constt. Of S/R 50000 Glns at Dharmkote allotted. 5)Constt. Of wash out drain at S/R 30000 gallons completed. <u>Zone-III:</u> 1) G/main 1483 Mtrs. completed. 2) S/R 20000 Glns. Completed. 3) RSFP 10000 GPH 01 No.at Qilla & 5000 GPH 01 No. at Halyan tendered. 4)Constt. Of S./R 10000 Glns near Teligarh/ Halyan completed.

STATEMENT SHOWING THE PHYSICAL AND FINANCIAL PROGRESS OF MEGA PROJECTS IN RESPECT OF DODA DISTRICT ENDING 03/2012.

SNO	Name of the work/ Project	Whether State/ Distt. Plan/ ERA	Estimated cost(Rs.in lacs)	Date of start	Anticipated date of completion	Funds released by P/A	Value of work done			Balance funds with P/A	Physical status
							Cumm. Ending 3/2011	During 2011-12	Cumm. Ending 03/2012		

							Cumm. Ending 3/2010	During 2010-11	Cumm. Ending 05/2010		
1	Constt. of New Distt. Hospital Complex at Doda. a) OPD Block (3 storied) b) IPD block comprising of IPD (200 Bedded)/ Emergency/ Operation Theatre and kitchen block (3 storied) c)Blood Bank/ Diagnostic Block/ Laundry/ Mortuary/ Admn. Block/ Ambulance garage/ Sarai building (1st floor)& residential accommodation besides provision for Dev. Works, approach road and chain link fencing.	NRHM	3248.70	04/02 06/07	Completed 11/2010	2147.00	1178.92	38.17	1217.09	1101.70	a) <u>OPD Block</u> 1. Building completed in all respects and handed over to project authority on 03/01/08 b) <u>IPD Complex</u> 1. Truss work for Block A, C & F completed & truss work of Block B is in progress. 2. Interior plastering & brick work of Block A, B, C & F in progress. 3. Laying of Kota Stone flooring for basement block A, B & C is in progress. 4. Concreting of R/wall on east side is in progress. Concreting of R/wall for IPD parking

STATEMENT SHOWING THE PHYSICAL AND FINANCIAL PROGRESS OF MEGA PROJECTS IN RESPECT OF DODA DISTRICT ENDING 03/2012.

SNO	Name of the work/ Project	Whether State/ Distt. Plan/ ERA	Estimated cost(Rs.in lacs)	Date of start	Anticipated date of completion	Funds released by P/A	Value of work done			Balance funds with P/A	Physical status
							Cumm. Ending 3/2011	During 2011-12	Cumm. Ending 03/2012		
	d) Constt. of Diagnostic Block (3 Storied) under 11th FCA. (D/Storied) (JKPCC).	NRHM/ 11th FCA	89.70	03/02	Completed	71.50	90.00	--	90.00	18.20	<p>is in progress.</p> <p>5. Slab upto 2nd floor for Ramp Block completed, and back wall, plaster work is in progress.</p> <p>6.Laying of CGI sheets of Block A, B &C completed.</p> <p>7. Slab for G/floor of Block E laid, truss beam for Block E completed. Brick work and interior plaster work for Block E is in progress.</p> <p>8. Exterior plastering of Block A C& F in progress.</p> <p>9. POP in Block B for G/floor and block A,C & F 2nd floor in progress.</p> <p>10. G/F slab for Block H laid and steel reinforcement work of Block G in progress.</p> <p>11.Aluminum frames for Block A, C in progress.</p> <p>1.Building stands completed and project authority stands requested for taking over the said building.</p>

STATEMENT SHOWING THE PHYSICAL AND FINANCIAL PROGRESS OF MEGA PROJECTS IN RESPECT OF DODA DISTRICT ENDING 03/2012.

SNO	Name of the work/ Project	Whether State/ Distt. Plan/ ERA	Estimated cost(Rs.in lacs)	Date of start	Anticipated date of completion	Funds released by P/A	Value of work done			Balance funds with P/A	Physical status
							Cumm. Ending 3/2011	During 2011-12	Cumm. Ending 03/2012		

STATEMENT SHOWING THE PHYSICAL AND FINANCIAL PROGRESS OF MEGA PROJECTS IN RESPECT OF DODA DISTRICT ENDING 05/2010.

SNO	Name of the work/ Project	Whether State/ Distt. Plan/ ERA	Estimated cost(Rs.in lacs)	Date of start	Anticipated date of completion	Funds released by P/A	Value of work done			Balance funds with P/A	Physical status
							Cumm. Ending 3/2010	During 2010-11	Cumm. Ending 05/2010		
2	Constt. of Sub-Distt Hospital Complex at Bhaderwah. a) Hospital Block comprising emergency/ OPD/ IPD (100 bedded)/ diagnostic/ Blood Bank/ Operation Theatres/ Admn. and Record (3 storied) (JKPCC)	NRHM	2245.00	07/07	10/2010	1030.00	600.72	8.20	608.92	1215.00	1).Leveling of ground/ terrace cutting for hospital Block completed. Cutting in front of entrance for parking & road side R/wall in progress 2). Basement Floor: Block A,B,C and ramp masonry, plaster work and inner side and mud mate for flooring stands completed. 3) Ground Floor: Block A,B,C and ramp masonry, plaster work and inner side and mud mate for flooring stands completed 4) Ist.Floor= Block A, C, CGI sheet roofing stands completed. Block B fabrication of truss in progress. Masonry work Block A and Ramp recently completed, Block C masonry work 80% completed. 5) Machine room masonry work completed and fabrication of trusses in progress. 6) Block A plaster work outside in progress.